



LETTER OF ACCEPTANCE

This document hereby certifies that the "Zippin Pippin" wooden roller coaster, located at Bay Beach Amusement Park, Green Bay, WI has completed the ride manufacturer's inspection process with structure, track and all repairs deemed acceptable for single train operation.

This document also verifies the completion of test run cycles on the "Zippin Pippin", as set forth by the ride manufacturer. The completed test cycles were requested as reasonable acceptance criteria for the verification of proper operation as well as the preservation and assurance of safety block integrity for the current control system enhancements.

The train was loaded with water dummies at a weight of 170 lbs for each passenger. This weight was taken directly from ASTM F2291-14, Standard Practice for Design of Amusement Rides and Devices and represents the average weight of a medium sized adult passenger. Our requirement was 50 cycles with a fully loaded train and 50 cycles with an empty train, all while running in AUTO mode.

The test cycles were completed on Thursday, July 7, 2016 and allow Bay Beach Amusement park to operate the "Zippin Pippin" in a single train operation, provided that all state inspection requirements have been satisfied and Bay Beach's adherence to the guidelines set forth within the ride manufacturer's Operation's and Maintenance Manuals, as well as all applicable ASTM F-24 and state standards.

Alain Vleminckx

President

Martin & Vleminckx Rides, LLC